

Installation Control

Lift & Sliding door systems

*Sales order no.:

PremiDoor 76, 88

Checklist status April 18th , 2023:

Using bearing blocks	
1. Use the appropriate blocks for alignment	
2. Compliance with the specified maximum permissible deflection of the frame	
3. Level out the frame into the rough opening	
4. Place bearing blocks in the area of the locking plates as in the description	
Fastening points	
5. Use the appropriate screws for fastening	
6. Ensure loading capacity of the wall and the deflection of header beams or floor slabs	
7. Notice spacing distance between fastening points	
8. Remove the cover profiles and guide rails	
9. Drill the installation holes into the screw channel of the frame	
Inserting the sash	
10. Lift the sliding sash onto the frame in the guide groove	
11. Adjust the loose upper guide rail next to the fixed upper guide rail	
12. Screw the loose upper guide rail tight with the appropriate screws	
Shimming the glass unit	
13. Use the appropriate blocks and spacing distance	
14. Notice the position of the bearing blocks	
Glazing beads	
15. Remove the glazing beads with the right tools	
16. Install the horizontal glazing beads first	
17. Add neutral-cure silicone sealant to both bottom mitered glazing bead corners	
18. Install the vertical glazing beads according to the given order	

X

Date / Signature