

Installation Control

Sliding door systems

*Sales order no.:

PremiSlide 76

Checklist status Mar. 28th , 2023:

Using bearing blocks	
1. Use the appropriate blocks for alignment	
2. Compliance with the specified maximum permissible deflection of the frame	
3. Level out the frame into the rough opening	
4. Place bearing blocks in the area of the locking plates as in the description	
Fastening points	
5. Use the appropriate screws for fastening	
6. Ensure loading capacity of the wall and the deflection of header beams or floor slabs	
7. Notice spacing distance between fastening points	
8. Drill the installation holes into the screw channel of the frame	
Inserting the sliding sash	
9. Remove the cabs and the dipped or screwed cover from the sash	
10. Adjust the roller unit properly	
11. Lift the sliding sash onto frame in the guide groove	
12. Screw the guide element on the upper angle	
13. Reattach the cover and the cabs	
Shimming the glass unit	
14. Use the appropriate blocks and spacing distance	
15. Notice the position of the bearing blocks	
Glazing beads	
16. Remove the glazing beads with the right tools	
17. Install the horizontal glazing beads first	
18. Add neutral-cure silicone sealant to both bottom mitered glazing bead corners	
19. Install the vertical glazing beads according to the given order	

X

Date / Signature